

20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 3rd QUARTER, CY 2015

Province, City or Municipality: Larena, Siquijor

Posted: 11-04-15  
*Siguer Guite*

	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
<b>I. Social Development (P 3,065,000.00)</b>									
1.	Rehab. Of Multi-Purpose Hall (Queen Gate Center)	North Pob., Larena,Siquijor	300 T	3/20/2015	12/31/2015	95.60%	P 286,807.00	-	On-going (Administrati
2.	Construction Of Bleacher (Phase III)	North Pob., Larena, Siquijor	500 T	2/16/2015	4/16/2015	100%	P 498,292.37	-	On-going (Contract)
3.	Rehab. Of MPH @ Balolang, Larena (Materials)	Balolang, Larena,Siquijor	50 T	-	-	-	-	-	not yet start
4.	Rehab. Of MPH @ Basac, Larena (Materials)	Basac, Larena,Siquijor	50 T	-	-	-	-	-	not yet start
5.	Rehab. Of MPH @ Calunasan, Larena (Materials)	Calunasan, Larena,Siquijor	50 T	-	-	-	-	-	not yet start
6.	Rehab. Of MPH @ Canlambo, Larena (Materials)	Canlambo, Larena,Siquijor	50 T	-	-	-	-	-	not yet start
7.	Rehab. Of MPH @ Ponong, Larena (Materials)	Ponong, Larena,Siquijor	50 T	7/7/2015	8/14/2015	100%	P 49,724.75	-	Completed (materials deliv
8.	Upgrading of Equipment for 1 unit BHS (Catamboan)	Catamboan, Larena,Siquijor	500 T	-	-	-	-	-	not yet start
9.	Upgrading/Repair of 1 unit BHS (Catamboan)	Catamboan, Larena,Siquijor	500 T	-	-	-	-	-	not yet start
10.	Rehab/Expansion/Upgrading of level II/III Brgy. Water System	Larena, Siquijor	70 T	-	-	-	-	-	not yet start

11.	Rehab./Preservation of Historical Sites	Larena, Siquijor	200 T	-	-	-	-		not yet started
12.	Inst. & Maintenance of Street Lighting System	Larena,Siquijor	300 T	3/20/2015	12/31/2015	87.95%	P	307,826.30	On-going. (Administratio
13.	Const./Rehab./Impv't. of Local Gov't.-Owned Potable Water Supply System	Larena,Siquijor	200 T	3/20/2015	12/31/2015	85.84%	P	171,687.30	On-going. (Administratio
14.	Rehabilitation of RHU-Larena	North Pob., Larena,Siquijor	150 T	5/1/2015	12/31/2015	61.29%	P	91,940.20	On-going
15.	Rehab. Of BHS @ Nonoc, Larena	Nonoc, Larena,Siquijor	15 T	-	-	-	-		not yet started
16.	Rehab. Of BHS @ Cangmalalag, Larena	Cangmalalag Larena,Siquijor	25 T	-	-	-	-		not yet started
17.	Rehab. Of BHS @ Basac, Larena	Basac, Larena, Siq.	55 T	-	-	-	-		not yet started
<b>II. Economic Development (P 3,355,192.92)</b>									
1.	Livelihood/Enterpreneurship Program	Larena,Siquijor	100 T	-	-	-	-		not yet started
2.	Local Tourism Economic Development Project	North Pob., Larena,Siquijor	200 T	4/1/2015	12/31/2015	26.03%	P	52,062.80	On-going (Administratio
3.	Payment of Principal & Interest	Larena,Siquijor	2,345,192.92	-	-	-	-		not yet paid
4.	Asphalt Overlay at F.Tan Street	North Pob.,Lar, Siq.	125 T	-	-	-	-		realigned to SW
5.	Const./Rehab of Sabang Barangay Road	Sabang, Larena, Siquijor	385 T	-	-	-	-		realigned to SW
6.	Rehabilitation of Slaughterhouse (Existing)	South Pob., Larena, Siquijor	200 T	2/27/2015	12/31/2015	99%	P	198,046.60	on-going

<b>Environmental Management (P 2,481,783.37)</b>									
Activity of Coastal & Agri-	Larena,Siquijor	700 T	3/20/2015	12/31/2015	43.18%	P	302,304.30	On-going	
ral/Forest Lands								(Administration)	
Waste Management	Larena,Siquijor	575 T	3/20/2015	12/31/2015	79.73%	P	458,459.00	On-going	
am								(Administration)	
Development of Eco-Park	Candigum, Larena, Siquijor	50 T	6/3/2015	12/31/2015	69.52%	P	34,757.60	On-going	
Restoration of Residual Compartment	Candigum, Larena, Siquijor	81,783.37	-	-	-	-	-	not yet started	
(RCA-Phase II)									
Reforestation/Urban Greening	Larena,Siquijor	575 T	3/20/2015	12/31/2015	99.90%	P	574,650.40	On-going (Admin.)	
Establishment of Production	Larena,Siquijor	500 T	6/9/2015	12/31/2015	13.22%	P	66,108.90	On-going (Admin.)	
Counterpart for DA BUB Projs.									

I hereby certify that we have reviewed the contents and hereby attest to the accuracy and correctness of the data or information contained in this report.

  
**EMERGEN B. CUTAD**  
 Accountant

  
**DEAN S. VILLA**  
 Local Chief Executive